

CONFIDENTIAL

26 OCT 1983

REAL ESTATE AND CONSTRUCTION DIVISION WEEKLY REPORT
FOR PERIOD ENDING 26 OCTOBER 1983

1. Progress Report Tasks Assigned by the DCI/DDCI:

None

2. Items or Events of Major Interest that have Occurred During the Preceding Week:

a. Project SAFE - At the 20 October 1983 SAFE II construction progress meeting, the following schedule was given to HEB and CSPO by GSA:

Final inspection of computer room area - 1 November 1983

Test of fire alarm system - 2 through 4 November with an activation test on 5 November 1983.

The final inspection date for the UPS area has not yet been established. The contractor stated the ceiling and wall acoustical panels will not arrive until at least the end of November due to legal problems with the supplier.

3. Significant Events Anticipated During the Coming Week:

None

CONFIDENTIAL